

**Suwannee County School Board**

**RFP #11-203 Type IIB Panelized Modular Buildings**

Bidder	M Space Holdings, LLC	Mobile Modular Management		Modular Solutions, Inc.	Williams Scotsman
Attachment "A" - RFP Modular Unit and Accessory Purchase Cost					
Item 1: Type IIB Panelized 24'x36' Classroom Unit					
1. Without restroom	\$ 89,750.00	\$ 85,136.00 (New Building)	\$ 48,700.00 (Used Building)	\$ 65,677.00	\$ 97,413.00
2. With one (1) restroom	\$ 93,900.00	\$ 88,436.00 (New Building)	\$ 51,575.00 (Used Building)	\$ 67,377.00	\$ 100,591.00
3. Cost of delivery to site	\$ 1,640.00	\$ 1,800.00 (New Building)	\$ 700 first 50 miles + %5.50 for each additional mile (Used Building)	\$ 1,463.00	\$ 1,115.00
4. Cost for block, level and anchoring	\$ 2,600.00	\$ 2,200.00 (New Building)	\$ 3,100.00 (Used Building)	\$ 6,793.00 (Includes Footings)	\$ 1,647.00
Attachment "B" - RFP Modular Unit and Accessory Rental Cost					
Item 1: Type IIB Panelized 24'x36' Classroom Unit					
5. Without restroom	\$ 1,570.00	\$ 928.00 (New Building)	\$ 689.00 (Used Building)	\$ 1,158.00	\$ 2,060.00
6. With one (1) restroom	\$ 1,650.00	\$ 965.00 (New Building)	\$ 729.00 (Used Building)	\$ 1,187.00	\$ 2,130.00
7. Cost of delivery to site	\$ 1,640.00	\$ 1,800.00 (New Building)	\$ 700 first 50 miles + %5.50 for each additional mile (Used Building)	\$ 1,463.00	\$ 1,115.00
8. Cost for block, level and anchoring	\$ 2,600.00	\$ 2,200.00 (New Building)	\$ 3,100.00 (Used Building)	\$ 6,793.00 (Includes Footings)	\$ 1,647.00
9. Cost of dismantle at end of lease	\$ 1,000.00	\$ 1,700.00 (New Building)	\$ 2,600.00 (Used Building)	\$ 2,255.00	\$ 1,647.00
10. Cost for return deliver to vendor	\$ 2,000.00	\$ 1,800.00 (New Building)	\$ 700 first 50 miles + %5.50 for each additional mile (Used Building)	\$ 1,463.00	\$ 1,115.00
Attachment "C" - Other Modular Buildings	Yes		Yes	No	Yes
Attachment "D" - Other Options	Yes		Yes	No	Yes